

<i>Jefferson Parish LCDA Projects</i>											
<i>Project Name/ Project Number</i>	<i>Design Team</i>	<i>Brief Project Description</i>	<i>Council District/ Location</i>	<i>Dates</i>					<i>Total Estimated Project Cost (*)</i>	<i>Project Status</i>	<i>Remarks</i>
				<i>Engineer Selected</i>	<i>Ratification Resolution</i>	<i>Engineering Agreement</i>	<i>Est. Start of Construc- tion</i>	<i>Est. End of Construc- tion</i>			
Colonial Golf Club Ditch @ Jeff Hwy 97-031-DR (LCDA)	Design Engineers, Inc.	Project consists of the installation of an additional culvert under Jefferson Hwy at the Colonial Golf Club Ditch.	2 Eastbank	5/21/99					\$342,175.20	Hold	Project on Hold. Preliminary design is complete and the Engineering agreement has expired.
Elise Ave. Drainage 95-022-DR (LCDA)	Meyer Engineers Ltd.	Phase I – Replace undersized subsurface drain lines on Elise from Laux Manor Dr. to West Metairie. Phase II – Replace undersized subsurface drain lines on Elise from Laux Manor Dr. to Airline Dr.	2 Eastbank	5/7/01					PH I \$1,488,963.00 PH II \$2,461,593.50	Hold	Phase I and II design is 100% complete and under review by Jefferson Parish. Resolution No. 96262 was passed at the June 5, 2002 Council meeting to advertise this project for bids. Advertisement is to take place when funds become available.
Mazoue Ditch 93-010-DR (LCDA)	Meyer Engineers, Ltd. Citywide Testing	The project runs from near Seafood Ditch to near Laurcella Ditch. The work includes replacing part of Mazoue Ditch with a box culvert and installing a sheet pile U-frame for the remainder of the project. The project is being constructed in several phases.	2 Eastbank	9/26/01		11/4/07	7/31/06	7/26/07	\$8,128,910.82	Complete (Phase 1) Construction (Phase 2)	Contractor: Gulf Group, Inc (Phase 1) Phase 2 – Fleming Construction Phase I, Tanglewild to Bocage is complete. Phase II, Darby Lane to Tanglewild started on July 31, 2006. Construction is approximately 95% complete.
Clearview, St. Peter & Area Study 2004-011-DR	Urban Planning & Innovations, Co.	Drainage Study for Clearview Parkway, St. Peter's Ditch and surrounding area.	2 Eastbank	10/5/04		10/4/07	3/20/05 4/1/07	3/20/06 10/1/08	\$807,006.60	Phase 1 Complete Phase 2 Design	Phase 1 Construction of detention ponds is complete. Phase 2 Connecting the detention ponds is under design. The 100% plans and specifications have been reviewed by DOTD.
Bayou Segnette Pump Station 93-016A-DR (LCDA)	N-Y Associates Citywide Testing	This project consists of building the New Bayou Segnette Pumping Station. The construction includes two 600 cubic feet per second drainage pumps, an emergency generator and a new operators residence.	2 & 3 Westbank	5/31/83			11/29/01	1/31/06	\$30,863,115.45	Complete	Contractor: LL&G Construction Contractor: ITT-AC Pump LL&G completed the pump station with a final completion date to January 31, 2006. ITT has completed the supply work and final acceptance has been made for both the equipment and construction contracts.