

Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Lapalco Boulevard/ Wall Boulevard and Belle Chasse/Wall Boulevard Intersection Improvements 98-028-RBI	Pepper & Associates (PC) BFM (S) Eustis (G) Steve Gremillion (T) Beta (TL)	Intersection improvements. X	1 West Bank	3/11/98	4/15/98	5/20/98	8/09/99 (Actual)	3/20/00 (Actual)	\$781,825.00	Construction is complete.	Contractor: Barriere Construction Company Project was accepted by the Jefferson Parish Council on 4/26/00.
Roadway & Intersection Improvements along Terry Parkway (Belle Chasse Highway to Westbank Expressway) 98-029-RBI	Kyle Associates (PC) BFM (S) Gore (G) Urban Systems (T) Beta (TL)	Roadway and intersection improvements. X	1 West Bank	3/11/98	4/15/98	5/20/98	7/24/00 (Actual)	4/24/01 (Actual)	\$1,543,688.00	Construction is complete.	Contractor: Hard Rock Construction Project was accepted by the Jefferson Parish Council on 12/12/01. Due to Right-of-Way Acquisition problems, Kass Brothers (Department of Public Works Maintenance Contractor) constructed the Right Turn Lane at Belle Chasse Highway.
Whitney Avenue Canal Bank Improvements Phase I: (Broadway Drive to Stumpf Boulevard) 98-030-RBI	Meyer Engineers (PC) Gotech (S) Gore(G) Beta (TL)	Canal Stabilization to maintain integrity of existing roadway. X	1 West Bank	3/11/98	9/02/98	9/23/98	8/06/01 (Actual)	6/22/03 (Actual)	\$8,044,543.00	Construction is complete.	Contractor: Gilmore & Sons. Project was accepted by the Jefferson Parish Council on 7/16/03. The City of Gretna provided \$500,000.00 and LCDA provided \$1,350,000.00 for this project. The construction work for Phase II (P.W. No. 98-030A-RBI) was added to this project through Plan Change Nos. 1 & 2.

PROJECTS IN DESIGN OR EVALUATION PHASE

PROJECTS BEING BID OR UNDER CONSTRUCTION

COMPLETED PROJECTS

**** - Hard to predict at present.**

Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Whitney Avenue Canal Bank Improvements Phase II: (Belle Chasse Highway to Broadway Drive) 98-030A-RBI	Meyer Engineers (PC) Gotech (S) Gore (G)	Canal Stabilization to maintain integrity of existing roadway. X	1 West Bank	3/11/98	9/02/98	9/23/98	_____	_____	\$377,196.00	Construction is complete.	The Construction work on this project was added to P.W. No. 98-030-RBI by Change Order. Total Estimated Project Cost shown is for Engineering only.
Whitney Avenue Sound Wall (Belle Chasse Highway to Stumpf Boulevard) 98-030B-RBI	Meyer Engineers (PC) Landmark (S) Gore (G) Beta (TL)	Install Sound Wall on west side of canal between Stumpf Boulevard and Governor Hall Canal. X	1 West Bank	2/12/03	4/30/03	5/29/03	10/08/03 (Actual)	2/06/04 (Actual)	\$1,206,102.00	Construction is complete.	Contractor: Riverwest Construction Project was accepted by the Jefferson Parish Council on 4/28/04.
Whitney Avenue Improvements (New Roadway – Southbound) (Belle Chasse Highway to Stumpf Boulevard) 98-030C-RBI	Meyer Engineers (PC) Landmark (S) Gore (G) Urban Systems (T) Beta (TL)	New two-lane roadway on west side of canal with intersection improvements at Carol Sue and Belle Chasse Highway.	1 West Bank	2/12/03	4/30/03	5/29/03	5/10/04 (Actual)	4/29/05 (Actual)	\$4,540,904.00	Construction is complete.	Contractor: Barriere Construction Co. Project was accepted by the Jefferson Parish Council on 10/12/05. Street lighting will be installed under a separate construction project. Work on U-Turns was completed by Boh Bros. under a maintenance contract. NOGC installed the new railroad crossing.

PROJECTS IN DESIGN OR EVALUATION PHASE

PROJECTS BEING BID OR UNDER CONSTRUCTION


COMPLETED PROJECTS

**** - Hard to predict at present.**

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Whitney Avenue Improvements (Stumpf Boulevard to Westbank Expressway) 98-031-RBI	GEC (PC) Meyer Engineers (SC) Gotech (S) Eustis (G) Beta (TL)	New roadway west side of canal, improve existing roadway east side of canal and canal drainage improvements. X	1 West Bank	3/11/98	6/17/98	6/26/98	9/18/00 (Actual)	3/23/03 (Actual)	\$8,982,587.00	Construction is complete.	Contractor: Barriere Construction Co. Project was accepted by the Jefferson Parish Council on 4/09/03. The Sewer and Water lines on the west side of the canal (Gretna) were in poor condition and were replaced. The City of Gretna agreed to provide \$205,805.00 for Sewer improvements on this project.
Destrehan Avenue Extension (New Roadway) (Lafitte Larose Highway to Keithway Drive) Phase I: Surcharge 98-034-RBI	Digital (PC) Dufrene (S) Citywide (G) Beta (TL)	Surcharge for new two (2) lane roadway. X	1 West Bank	5/13/98	6/17/98	6/25/98	4/01/02 (Actual)	1/07/03 (Actual)	\$2,803,359.00	Construction is complete.	Contractor: Beverly Construction Co. Project was accepted by the Jefferson Parish Council on 6/04/03.
Destrehan Avenue Extension (New Roadway) (Lafitte Larose Highway to Keithway Drive) Phase II: Roadway & Drainage 98-034A-RBI	Digital (PC) Dufrene (S) Citywide (G) Beta (TL)	Construction of a new two (2) lane roadway including asphalt pavement and drainage. 	1 West Bank	5/13/98	6/17/98	6/25/98	11/08/04 (Actual)	5/16/06 (Actual)	\$5,547,316.00	Construction is complete.	Contractor: Barriere Construction Co. Project was accepted by the Jefferson Parish Council on 9/13/06. Construction was delayed due to Hurricanes Katrina and Rita. Construction work resumed on 9/29/05.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construc- tion	Est. End of Construc- tion			
Ames Boulevard Improvements (Barataria Boulevard to Oregon Drive) 2003-008-RBI	Pepper & Associates (PC) Dufrene (S) Eustis (G) Steve Gremillion (T)	Widen existing two (2) lane roadway to a three (3) lane concrete roadway. (DESIGN ONLY)	1 West Bank	_____	_____	_____	3/06 (Clearing) 3/07 (Roadway)	9/06 (Clearing) 6/08 (Roadway)	\$642,245.00 (Design Only)	Design in progress.	Project has been authorized for Design Only. Authorized Cost is \$642,245.00. A Plan-in-Hand was held on 8/25/04. An Amendment was approved for the Engineer to split the project into two construction projects as per LDOTD's request. The Parish is responsible for managing this project.
Ames Boulevard Improvements (Oregon Drive to Blanche Street) 2003-009-RBI	Perrin & Carter (PC) Landmark (S) STE (G) Steve Gremillion (T)	Widen existing two (2) lane roadway to a three (3) lane concrete roadway. (DESIGN ONLY)	1 West Bank	_____	_____	_____	_____	_____	\$727,582.00 (Design Only)	Preliminary design in progress.	Project has been authorized for Design Only. Authorized Cost is \$727,582.00 The Parish is responsible for managing this project.
Estelle Playground Roadway and Sewerage Improvements 2003-012-RBI	Meyer Engineers (PC) Dufrene (S) STE (G) Beta (TL)	New two (2) lane roadway and Sewer Improvements for Estelle Playground. X	1 West Bank	_____	_____	_____	7/25/05 (Actual)	7/13/06 (Actual)	\$726,084.00	Construction is complete.	Contractor: Kass Brothers Project was accepted by the Jefferson Parish Council on 8/09/06. Bud Taulli (Parish Maintenance Clearing Contractor) for clearing. Construction was delayed due to Hurricanes Katrina and Rita.
Seagull Drive (Formerly Bayou Blue Drive Extension) (Ames Blvd. to Lafitte Larose Hwy.) 2005-041-RBI	Developer's Consultant (Dufrene Surveying and Engineering)	New two (2) lane roadway between Ames Boulevard and Lafitte Larose Highway.	1 West Bank	_____	_____	_____	8/01/06 (Actual)	12/06 (Actual)	\$757,573.00	Construction is complete.	Contractor: Sampey General Contractors. Project was accepted by the Jefferson Parish Council on 02/28/07. The Parish is responsible for managing this project.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).


** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Ames Boulevard Improvements (Ehret Road to Barataria Boulevard) 77-47-418C	Pepper & Assoc. (PC) Roy Anslem (S) Eustis (G) Steve Gremillion (T) Beta (TL)	Widen existing roadway from two (2) lanes to four (4) lanes and drainage improvements.	1 & 3 West Bank	_____	_____	_____	5/24/00 (Actual)	10/16/01 (Actual)	\$5,297,863.00	Construction is complete.	Contractor: Phylway Construction Co. Project was accepted by the Jefferson Parish Council on 2/27/02. Federal Aid Urban Systems type project (ISTEA Program) 80% Federal Funds / 20% Local Funds.
Destrehan Avenue Roadway Restoration (Lapalco Boulevard to Keithway Drive) 98-061-RBI	Digital (PC) Dufrene (S) Citywide (G) Beta (TL)	Roadway restoration and drainage improvements to existing roadway.	1 & 3 West Bank	5/13/98	11/18/98 (Amend. No. 2)	12/14/98 (Amend. No. 2)	4/04/05 (Actual)	2/10/06 (Actual)	\$2,923,871.00	Construction is complete.	Contractor: Barriere Construction Co. Project was accepted by the Jefferson Parish Council on 3/22/06. Project was authorized by Amendment No. 2 to the contract for P. W. No. 98-034-RBI. A portion of the work (at the north end of the project) was completed by the Maintenance Contractor for concrete roadway.
Destrehan Avenue Widening - Surcharge (Lapalco Boulevard to Chadwood Drive) 98-061A-RBI	Digital (PC) Dufrene (S) Citywide (G)	Placement of surcharge for future parallel two-lane roadway to create a four-lane divided boulevard. (DESIGN ONLY)	1 & 3 West Bank	5/13/98	12/12/01 (Amend. No. 6)	12/28/01 (Amend. No. 6)	_____	_____	\$0.00	Deleted from Road Bond Program	Project was created by Amendment No. 6 to the contract for P.W. No. 98-034-RBI. The design of this project has been deleted from the Road Bond Program due to lack of funding.

COMPLETED PROJECTS

**** - Hard to predict at present.**

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Destrehan Avenue Widening – Roadway & Drainage (Lapalco Boulevard to Chadwood Drive) 98-061B-RBI	Digital (PC) Dufrene (S) Citywide (G)	Roadway and drainage improvements for parallel two-lane roadway to create a four-lane divided boulevard. (DESIGN ONLY) X	1 & 3 West Bank	5/13/98	12/12/01 (Amend. No. 6)	12/28/01 (Amend. No. 6)	_____	_____	\$0.00	Deleted from Road Bond Program	Project was created by Amendment No. 6 to the contract for P.W. No. 98-034-RBI. The design of this project has been deleted from the Road Bond Program due to lack of funding.
West Bank Traffic Signal Improvements 2003-016-RBI	CTE (PC)	Traffic Signal Improvements at the intersections of Manhattan Blvd. & Harvey Blvd.; and Ames Blvd. & Belle Terre Road.	1 & 3 West Bank	_____	_____	8/20/01	7/18/05 (Actual)	8/07/06 (Actual)	\$407,448.00	Construction is complete.	Contractor: Frischertz Electric Co., Inc. Construction of project will use 100% Federal Funds. Parish will pay 100% of design, construction administration and testing. The Parish is responsible for managing this project.
Mounes Street Improvements (Edwards Avenue to Dickory Avenue) 93-052-RBI	Richard C. Lambert (PC) BFM (S) PSI (G) Alpha (TL)	Extension of Mounes Street to Dickory Avenue (4 lane roadway). X	2 East Bank	1/6/93	8/16/95	10/18/95	10/01/01 (Actual)	6/03/02 (Actual)	\$2,655,132.00	Construction is complete.	Contractor: Byron E. Talbot Contractor, Inc. Project was accepted by the Jefferson Parish Council on 8/07/02.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Barataria Boulevard/ Patriot Street Intersection Improvements 95-011A-RBI	Perrin & Carter (PC) BFM (S) Eustis (G) Hartman (T)	Intersection improvements.	2 West Bank	9/27/95	6/17/98 (Amend. No. 4)	6/24/98 (Amend. No. 4)	_____	_____	\$3,668,638.00	Construction in progress. LDOTD is responsible for construction	Contractor: Hard Rock Construction Original agreement was for a drainage study on Barataria Boulevard between Patriot Street and Ames Boulevard (P.W. No. 95-011-DR). The project, which includes the Patriot Canal Box Culvert Extension was combined with the Barataria Boulevard Widening project to create one Federal Aid Urban Systems project. LDOTD is managing the construction of this project; the Parish is not involved in the construction process. LDOTD acquired the Right-of-Way along Barataria Blvd. for this project.
Destrehan Avenue Improvements (Patriot Street to Westbank Expressway) 98-027A-RBI	NY (PC) Dufrene(S) Eustis (G) Neel-Schaffer (T)	Widen existing roadway from two (2) lanes to four (4) lanes including drainage improvements. Provide a new roadway to align with the entrance to the Harvey Tunnel.	2 West Bank	3/11/98	9/02/98 (Amend. No. 1)	9/23/98 (Amend. No. 1)	9/05/06 (Actual)	12/07	\$11,418,352.00	Construction in progress	Contractor: Barriere Construction Company. Project was authorized by Amendment No. 1 to the contract for P.W. No. 98-027-RBI. LDOTD approvals and/or permits have been secured. LDOTD has agreed to transfer the right-of-way to the Parish for Destrehan Avenue between Patriot Street and Westbank Expressway. The Water Department has pledged funding for upgrading the waterline as a part of this Project.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
 SC - Sub-Consultant


S - Surveyor
 G - Geotechnical Consultant

T - Traffic Consultant
 TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
 Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Dakin Street Improvements (Cold Storage Road to Airline Drive – KCS Underpass) 98-037-RBI	Linfield, Hunter, Junius (PC) Dufrene (S) Eustis (G) Stephen Gremillion (T) Citywide (TL)	New two (2) lane concrete roadway with a railroad underpass connecting Airline Drive to L&A Road in the LaBarre Business Park.	2 East Bank	4/15/98	8/05/98	8/05/98	1/12/04 (Actual)	8/15/06 (Actual)	\$7,768,530.00	Construction is complete.	Contractor: Shavers-Whittle Construction Project was accepted by the Jefferson Parish Council on 02/28/07. Project includes reconstruction of the KCS Underpass and a new pump station. Construction was delayed due to Hurricanes Katrina and Rita.
L&A Road Improvements (Dakin Street to Earhart Expressway Roads – Includes Cold Storage Road) 98-037A-RBI	Linfield, Hunter, Junius (PC) Dufrene (S) Eustis (G) Stephen Gremillion (T)	Improvements to Cold Storage Road and L&A Road.	2 East Bank	4/15/98	8/05/98	8/05/98	**	**	\$3,779,663.00	Design in progress.	LDOTD Coordination has delayed progress on this project. Federal Aid Urban Systems Type Project (80% Federal / 20% Local Funds) This project was created to facilitate reconstruction of L & A Road in this area. A new survey is needed along the approved alignment.
Dakin Street Improvements (Jefferson Highway to Earhart Expressway At – Grade Improvements) 98-037B-RBI	Linfield, Hunter, Junius (PC) Dufrene (S) Eustis (G) Stephen Gremillion (T)	New two (2) lane concrete roadway to just south of the Earhart Expressway.	2 East Bank	4/15/98	8/05/98	8/05/98	9/07	3/08	\$3,684,295.00	Design in progress.	LDOTD Permits will be needed prior to bidding this project. This project was created to facilitate the design of the at-grade portion of the roadway south of the Earhart Expressway so that the roadway would be in place when the Earhart Ramp is constructed by LDOTD. The Engineers will be submitting plans for review in the near future.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Dakin Street Improvements (Earhart Expressway to L & A Road - Overpass) 98-037C-RBI	Linfield, Hunter, Junius (PC) Dufrene (S) Eustis (G) Stephen Gremillion (T)	New two (2) lane concrete roadway and a railroad overpass.	2 East Bank	4/15/98	8/05/98	8/05/98	**	**	\$14,865,867.00	Design on hold	Right-of-Way acquisition may delay project. Project includes construction of an overpass at the UPT tracks. LDOTD and Railroad Permits will be needed prior to bidding this project. The Parish and the Engineer are evaluating alternatives to reduce the cost of the overpass. In addition, due to developments within the railroad corridor, the design of this project is on hold.
Earhart Expressway At-Grade Ramps (Earhart Expressway to L & A Road) 98-037D-RBI	Linfield, Hunter, Junius (PC) Dufrene (S) Eustis (G) Stephen Gremillion (T)	Improvements to construct on and off ramps to the Earhart Expressway.	2 East Bank	4/15/98	8/05/98	8/05/98	**	**	\$2,107,600.00	Design in progress.	LDOTD Coordination has delayed project. Federal Aid Urban Systems Type Project (80% Federal / 20% Local Funds)
Edwards Avenue Improvements (Jefferson Highway to Powell Street) 98-038-RBI	Shread-Kuyrkendall (75%) ECM (25%) Shread-Kuyrkendall (S) Eustis(G) Urban Systems (T) Citywide (TL)	Widen and reconstruct existing roadway and drainage improvements.	2 East Bank	4/15/98	11/04/98	11/17/98	6/12/06 (Actual)	12/07	\$13,725,721.00	Construction in progress.	Contractor: Gilmore and Sons. This project will be constructed using both night and day work to avoid conflicts with heavy traffic within the commercial park. An agreement with Illinois Central Railroad to eliminate all railroad crossings is nearly complete.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

[illegible]


COMPLETED PROJECTS

page 10 of 37

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Susitna Drive Extension to Hord Street 98-053-RBI	Evans-Graves (PC) BFM (S) Eustis (G) Alpha (TL)	New two (2) lane roadway. X	2 East Bank	4/15/98	6/03/98	6/16/98	3/08/99 (Actual)	10/11/99 (Actual)	\$804,610.00	Construction is complete.	Donald M. Clement Contractor (Department of Public Works Maintenance Contractor) (Drainage) Kass Brothers (Department of Public Works Maintenance Contractor) (Concrete) Barriere Construction Company (Department of Public Works Maintenance Contractor) (Asphalt)
Jefferson Highway Improvements Clearview Parkway to Elmwood Park Boulevard (Super Wal-Mart) Roadway Improvements 2000-003-RBI	Urban Systems (PC) Duplantis Engineering (S)	Roadway improvements in the vicinity of the proposed new Super Wal-Mart. X	2 East Bank	_____	_____	_____	_____	_____	\$893,221.00	Construction is complete.	Contractor: Byron E. Talbot Contractor, Inc. Road Bond Program contributed \$400,000.00 toward this project.
Highway Drive Traffic Study 2000-016-RB	Digital (PC)	Evaluation Report of possible Alternatives to traffic congestion on St. George Avenue and for providing a new roadway to River Road from Jefferson Highway.	2 East Bank	_____	_____	_____	_____	_____	\$806,252.00 (Evaluation Only)	Evaluation Report complete. Additional Phases of study underway.	Engineer has completed the Evaluation Report. Engineer is continuing coordination effort for the Parish on Huey P. Long Bridge Widening. Engineer has submitted a report on coordination effort. The Parish is responsible for managing this project.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construc- tion	Est. End of Construc- tion			
St. George Avenue Parallel Road (Bloomfield Street to Jefferson Highway) 2002-008-RBI	AIMS Group (PC) Guillot-Vogt (SC) BFM (S) Citywide (G) Urban Systems (T)	Asphalt overlay of St. George avenue between Jefferson Highway.	2 East Bank	6/5/02	11/13/02	12/11/02	8/06	10/06	\$302,258.00	Design cancelled Overlay complete	The scope of this project has been reduced and will involve only an overlay of existing St. George Avenue. The overlay of this project has been completed. The Parish will attempt to purchase Right- of-Way for this project. If the property can be acquired, the project may be restarted.
LA 18 Improvements (US 90 to Avondale Shipyard) 2002-037-RBI	Kyle Associates (PC) Buchart-Horn (SC) Dufrene (S) Soil Testing Services (G)	Widen existing two (2) lane roadway to a four (4) lane asphalt roadway.	2 West Bank	10/23/03	2/26/03	4/02/03	11/07	1/09	\$2,663,798.00	Design in progress.	Parish has appropriated funding for Design. Federal and State Funds will be used for construction. Environmental Clearance has been approved by FHWA. Project limits have been revised to accommodate improvements to US 90 associated with the Huey P. Long widening project. Plans have been provided to LDOTD for Pre-ACP Review.
Arnold Avenue Improvements (Jefferson Highway North to Dead End) 2003-007B-RBI	In-House Design	Cold Mill and overlay existing asphalt Roadway, including drainage improvements. X	2 East Bank	_____	_____	_____	6/25/03 (Actual)	11/21/03 (Actual)	\$460,971.00	Construction is complete.	Hubbard Enterprises Inc. (Department of Public Works Maintenance Contractor) (Drainage) Boh Brothers (Department of Public Works Maintenance Contractor) (Asphalt)



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab


*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Sauve Road Improvements (Jefferson Highway to Soniat Canal) 2003-007D-RBI	In-House Design	Cold Mill and overlay roadway on Manguno Drive. X	2 East Bank	_____	_____	_____	_____	_____	\$398,695.00	Construction is complete.	Due to lack of funding to complete drainage improvements, roadway work on Sauve Road was not completed. Instead, roadway maintenance work on Manguno Drive was performed.
Citrus Road Improvements (Jefferson Highway to Citrus Lane) 2003-007E-RBI	Digital (PC) Beta (TL)	Asphalt roadway improvements with drainage and sewer improvements. X	2 East Bank	_____	_____	_____	3/31/03 (Actual)	3/26/04 (Actual)	\$1,194,579.00	Construction is complete.	Hubbard Enterprises Inc. (Department of Public Works Maintenance Contractor) (Drainage) Boh Brothers (Department of Public Works Maintenance Contractor) (Asphalt)
Capital Sewer Projects in Council District No. 2 2003-015B-RBI	In-House Design	Various Sewer Improvements throughout Council No. District 2 X	2 East & West Banks	_____	_____	_____	_____	_____	\$900,000.00	Construction is complete. Sewer Maintenance Project	The repair of various manholes in Council District No. 2 and work on Patriot Street are complete. Construction on the lift station project at 8 th Street and Olive Street is complete. The Robinson Street lift station project has been cancelled.
Jefferson Park Subdivision Sewer Lines Rehabilitation 2003-015F-RBI	In-House Design	Rehabilitation of Sewer Lines in Jefferson Park Subdivision X	2 East Bank	_____	_____	_____	4/18/03 (Actual)	11/15/03 (Actual)	\$417,946.00	Construction is complete.	Contractors: Insituform Technologies, Inc. and Fleming Construction Company Sewer Maintenance Project



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).


** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
<i>Project Name/ Project Number</i>	<i>Design Team</i>	<i>Brief Project Description</i>	<i>Council District/ Location</i>	<i>Dates</i>					<i>Total Estimated Project Cost (*)</i>	<i>Project Status</i>	<i>Remarks</i>
				<i>Engineer Selected</i>	<i>Ratification Resolution</i>	<i>Engineering Agreement</i>	<i>Est. Start of Construction</i>	<i>Est. End of Construction</i>			
Lapalco Boulevard Improvements (Barataria Boulevard to Destrehan Avenue) 96-018-RBI	Shread-Kuyrkendall (PC) Shread-Kuyrkendall (S) Eustis (G) Urban Systems (T) Beta (TL)	Widen existing roadway from four (4) lanes to six (6) lanes and drainage improvements. X	2 & 3 West Bank	7/31/96	9/24/97	10/22/97	3/18/02 (Actual)	5/15/03 (Actual)	\$10,414,733.00	Construction is complete.	Contractor: Boh Bros. Construction Project was accepted by the Jefferson Parish Council on 6/09/04. Federal Aid Urban Systems type project (ISTEA Program) 80% Federal Funds/20% Local Funds.
Lapalco Boulevard Improvements (Segnette Boulevard to Tanglewood Drive) 96-019B-RBI	Hartman Engineering (PC) BFM (S) PSI (G)	Improve existing two(2) lane bridge to current standards and add a new two (2) lane bridge with roadway approaches. (DESIGN ONLY)	2 & 3 West Bank	7/31/96	5/21/97	6/18/97	_____	_____	\$1,183,264.00 (Design Only)	Final design is on hold.	Federal Aid Urban Systems type project (ISTEA Program) 80% Federal Funds/20% Local Funds. Federal and Local matching funds have not been identified for construction. The project has been authorized for Design Only. Authorized cost is \$1,183,264.00. Project has been given a FONSI (environmental clearance) by FHWA. The Park has approved a realignment of their rear access road. The Project is on hold.


COMPLETED PROJECTS

**** - Hard to predict at present.**

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construc- tion	Est. End of Construc- tion			
Lapalco Boulevard Improvements (US 90 to Segnette Boulevard) 96-019C-RBI	Hartman Engineering (PC) BFM (S) PSI (G) Citywide (TL)	Improve existing two (2) lane roadway and add a new two (2) lane roadway.	2 & 3 West Bank	7/31/96	5/21/97	6/18/97	1/17/05 (Actual)	9/07	\$12,266,510.00	Construction in progress.	Contractor: Beverly Construction Company. Federal Aid Urban Systems type project (ISTEA Program) 80% Federal Funds / 20% Local Funds. Gulf South Pipeline Co. and Jefferson Parish have reached an agreement for the permanent roadway crossing. Construction was delayed due to Hurricanes Katrina and Rita. ECM Consultants is providing Construction Management and Resident Inspection Services.
Lapalco Boulevard Improvements (Tanglewood Drive to Westwood Drive) 96-019D-RBI	Hartman Engineering (PC) ECM Consultants (SC) BFM (S) PSI (G)	Widen existing roadway from four (4) to six (6) lanes.	2 & 3 West Bank	7/31/96	5/21/97	6/18/97	9/07	12/08	\$11,603,494.00	Final design in progress.	Federal Aid Urban Systems type project (ISTEA Program) 80% Federal Funds / 20% Local Funds. Project has been given a FONSI (environmental clearance) by FHWA. ECM is responsible for completing the design of this project. Right-of-way acquisition is necessary on this project. Right-of-Way Plans have been submitted to LDOTD for their review. Engineer is working to resolve utility conflicts.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
11 th Street Improvements (Queens Boulevard to State Avenue) 98-025-RBI	C & S Consultants (PC) BFM (S)	Roadway and Drainage Improvements to existing roadway. (DSIGN ONLY)	2 & 3 West Bank		6/04/03 (Amend. No. 5)	6/19/03 (Amend. No. 5)			\$55,490.00 (Design Only)	Design is complete	Project was authorized by Amendment No. 5 to the contract for P.W. No. 98-056-RBI. The original design of this project was funded through Community Development. The Project has been authorized for Design Only. Authorized cost is \$55,490. The Parish is responsible for managing this project.
Destrehan Avenue Improvements (Destrehan Avenue/ Destrehan Avenue Intersection to Patriot 98-027-RBI	N-Y (PC) Dufrene (S) Eustis (G) Neel-Schaffer (T) Street) Beta (TL)	Widen existing roadway from two (2) lanes to four (4) lanes and drainage improvements. Includes an alternate alignment study from Patriot Street to the West Bank Expressway.	2 & 3 West Bank	3/11/98	4/29/98	5/28/98	3/15/04 (Actual)	4/07	\$11,538,732.00	Construction in progress	Contractor: Boh Brothers Construction The West Jefferson Levee District has agreed to pay \$450,000.00 for the work on the bridge over the Cousins Canal Outfall. Construction was delayed due to Hurricanes Katrina and Rita. Gulf South Pipeline Company and Jefferson Parish have reached an agreement for the gas pipeline crossing.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

*** - Hard to predict at present.*

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construc- tion	Est. End of Construc- tion			
Brown Avenue Improvements (West Bank Expressway to Florence Street) 98-067-RBI	Digital (PC) ECM (SC) BFM (S) Citywide (G)	New four (4) lane roadway with enclosure of Brown Avenue canal. (DESIGN ONLY)	 2 & 3 West Bank	 _____	 7/08/98 (Amend. No. 1)	 10/13/98 (Amend. No. 1)	 _____	 _____	\$461,813.00 (Design Only)	Design is complete.	Project was authorized by Amendment No. 1 to the contract for P.W. No. 98-034- RBI using money provided from Council District Funds. The project is only partially funded by the Road Bond Program. The project has been authorized for Design Only. Authorized Cost is \$461,813.00. Engineer has provided final Plans and Specifications, and the Parish has accepted them as complete. The Parish is responsible for managing this project.
Brown Avenue Improvements (Florence Street to Aimee Street) 98-067A-RBI	Digital (PC) ECM (SC) BFM (S) Citywide (G)	New four (4) lane roadway with enclosure of Brown Avenue canal. (DESIGN ONLY)	 2 & 3 West Bank	 _____	 7/08/98 (Amend. No. 1)	 10/13/98 (Amend. No. 1)	 _____	 _____	\$365,939.00 (Design Only)	Design is complete.	Project was authorized by Amendment No. 1 to the contract for P.W. No.98-034- RBI using money provided from Council District Funds. The project is only partially funded by the Road Bond Program. The project has been authorized for Design Only. Authorized Cost is \$365,939.00. Engineer has provided final Plans and Specifications, and the Parish has accepted them as complete. The Parish is responsible for managing this project.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
<i>Project Name/ Project Number</i>	<i>Design Team</i>	<i>Brief Project Description</i>	<i>Council District/ Location</i>	<i>Dates</i>					<i>Total Estimated Project Cost (*)</i>	<i>Project Status</i>	<i>Remarks</i>
				<i>Engineer Selected</i>	<i>Ratification Resolution</i>	<i>Engineering Agreement</i>	<i>Est. Start of Construc- tion</i>	<i>Est. End of Construc- tion</i>			
<p>Brown Avenue Improvements (Aimee Street to 36th Street – includes 36th Street)</p> <p>98-067B-RBI</p>	<p>Digital (PC) ECM (SC) BFM (S) Citywide (G)</p>	<p>New four (4) lane roadway along Brown Avenue and roadway and drainage improvements on 36th Street.</p> <p>(DESIGN ONLY)</p>	<p>2 & 3 West Bank</p>	<p>_____</p>	<p>7/08/98 (Amend. No. 1)</p>	<p>10/13/98 (Amend. No. 1)</p>	<p>_____</p>	<p>_____</p>	<p>\$73,138.00 (Design Only)</p>	<p>Design in Progress.</p>	<p>Project was authorized by Amendment No. 1 to the contract for P.W. No. 98-034-RBI using money provided from Council District Funds.</p> <p>The project is only partially funded by the Road Bond Program. The project has been authorized for Design Only. Authorized Cost is \$73,138.00</p> <p>The Parish has provided the Engineer with comments on the Final Plans and Specifications.</p> <p>The Parish is responsible for managing this project.</p>
<p>West Metairie Avenue @ Airline Park Boulevard Traffic Signal Improvements</p> <p>2003-016B-RBI</p>	<p>Krebs, LaSalle, LeMieux (PC)</p>	<p>Traffic Signal Improvements</p> <p>X</p>	<p>2 & 4 East Bank</p>	<p>_____</p>	<p>7/16/03 (Amend. No. 1)</p>	<p>8/05/03 (Amend. No. 1)</p>	<p>**</p>	<p>**</p>	<p>\$170,060.00</p>	<p>Design is complete.</p>	<p>Project was authorized by Amendment No. 1 to the Contract for Project No. 98-042-RBI.</p> <p>Final Plans have been submitted to LDOTD. Bids are expected to be received by LDOTD in July 2006.</p> <p>The Traffic Signal Work is part of a larger LDOTD project to improve the intersection. Construction of the traffic signal is considered a non-participating item. The Parish will need to fund 100% of the Traffic Signal installation.</p> <p>The Parish is responsible for managing this project.</p>

COMPLETED PROJECTS

**** - Hard to predict at present.**

Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Lapalco Boulevard Improvements (Westwood Drive to Barataria Boulevard) 96-019A-RBI	Hartman Engineering (PC) ECM Consultants (SC) BFM (S) PSI (G) Citywide (TL)	Widen existing roadway from four (4) lanes to six (6) lanes. X	3 West Bank	7/31/96	5/21/97	6/18/97	10/13/01 (Actual)	5/28/02 (Actual)	\$12,937,206.00	Construction is complete.	Contractor: Barriere Construction Project was accepted by the Jefferson Parish Council on 8/07/02. Federal Aid Urban Systems type project (ISTEA Program) 80% Federal Funds/20% Local Funds.
Cousins Boulevard Improvements (Paxton Street to Woodmere Boulevard) 98-054-RBI	Great South (PC) Dufrene (S) Gore (G) Beta (TL)	New two (2) lane roadway on north side of canal. X	3 West Bank	4/15/98	1/13/98	1/28/99	11/01/00 (Actual)	9/27/01 (Actual)	\$4,140,138.00	Construction is complete.	Contractor: Gilmore and Sons Project was accepted by the Jefferson Parish Council on 11/14/01.
Lapalco Boulevard Improvements (Vulcan Street to Peters Road) 98-055-RBI	Rahman Associates (PC) BFM (S) Eustis Engineering (G) Urban Systems (T)	New off-ramp from Lapalco Boulevard to Peters Road connecting to the existing ramp, including a canal crossing (bridge). X	3 West Bank	08/11/04	—	—	—	—	\$67,484.00 (Design Only)	Project has been cancelled.	C & S Consultants will assume responsibility for the design of this project under a new Public Works Project No. 2004-046-RBI.

PROJECTS IN DESIGN OR EVALUATION PHASE

PROJECTS BEING BID OR UNDER CONSTRUCTION

COMPLETED PROJECTS


**** - Hard to predict at present.**

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Rivet Boulevard (New Road) (River Road to Live Oak Boulevard) 98-056-RBI	C&S Consultants (PC) BFM (S) Eustis Engineering (G) Urban Systems (T) Citywide (TL)	New two (2) lane roadway connecting River Road to Live Oak Boulevard.	3 West Bank	4/15/98	8/05/98	8/17/98	7/08/02 (Actual)	8/18/03 (Actual)	\$3,854,865.00	Construction is complete.	Contractor: Barriere Construction Co. Project was accepted by the Jefferson Parish Council on 10/22/03.
Azalea Drive Extension (Iris Lane to Live Oak Boulevard) 98-056A-RBI	C&S Consultants (PC) BFM (S) Eustis Engineering (G)	Extension of existing two (2) lane roadway from Iris Lane to Live Oak Boulevard. Includes Drainage Improvements.	3 West Bank	4/15/98	8/05/98	8/17/98	—	—	\$181,938.00 (Design Only)	Project has been cancelled.	Amendment No. 2 to the contract for P.W. 98-056-RBI was passed by the Council for the design of this project. Project has been cancelled. The Corps of Engineers rejected the 404 Permit due to environmental issues along the proposed route. Following the review of other potential routes, the Parish has decided to extend Dandelion Drive under project No. 98-056B-RBI, which will provide similar access to the Floral Acres and Live Oak Manor subdivisions.

COMPLETED PROJECTS

page 20 of 37

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Dandelion Drive Extension (Iris Lane to Live Oak Boulevard) 98-056B-RBI	C&S Consultants (PC) BFM (S) Eustis Engineering (G) Eustis Engineering Urban Systems (T)	Extension of existing two (2) lane roadway from Iris Lane to Live Oak Boulevard. Includes Subsurface Drainage Improvements.	3 West Bank	4/15/98	8/05/98	8/17/98	7/07	3/08	\$3,856,458.00	Design in progress.	<p>The Engineer has been provided comments on the final plans and specifications.</p> <p>A wetlands delineation has been completed for this project. The land owner has received the Environmental permit. Mitigation will be required.</p> <p>An agreement will be needed with the property owner prior to bidding this project.</p>
South Kenner Road Improvements (Live Oak Boulevard to River Road) 98-073-RBI	C&S Consultants (PC) BFM (S) Gore (G)	<p>Improve existing two (2) lane roadway, including subsurface drainage.</p> <p>(DESIGN ONLY)</p> <p>X</p>	3 West Bank	4/15/98	8/05/98	8/17/98	_____	_____	\$342,583.00 (Design Only)	Design is complete.	<p>The Engineer has provided Final Plans and Specifications. Since the project is a “Design Only” project and design work is complete, this project is considered complete.</p> <p>Amendment No. 1 was approved to include work on a new outfall parallel to Morningside Drive.</p> <p>The Parish is responsible for managing this project.</p>



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc... Does not include costs associated with Right-of-Way acquisition (if necessary).*

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Canal Crossing on Airline Drive @ Trudeau Drive 98-086-RBI	BCG (PC) BFM (S) Gore (G) Stephen Gremillion (T)	Construct a box culvert to cross Canal No. 6 in the vicinity of Trudeau Drive to provide access to the vocational school (Bunche Village). X	3 East Bank	4/15/98	3/10/99	3/29/99	_____	_____	\$97,676.00 (Design Only)	Project has been cancelled.	Engineer submitted Final plans and specifications for bidding; however, due to concerns raised by the School and School Board, the project has been cancelled as per the Councilman's directions.
Bunche Village Access Road (Upland Avenue to Lester Avenue) 98-087-RBI	BCG (PC) BFM (S) Gore (G)	Provide a two (2) lane roadway that connects the two communities on either side of the vocational school and cemetery. X	3 East Bank	4/15/98	3/10/99	3/29/99	_____	_____	\$0.00	Project has been cancelled.	Project has been cancelled as per the Councilman's directions.
Wilker Neal Street Bridge @ Airline Drive 2000-018-RB	Design Engineering (PC) BFM (S) Eustis (G) Stephen Gremillion (T) Citywide (TL)	Replace the Wilker Neal Street Bridge with a box culvert and add left turn lanes on Airline Drive. X	3 East Bank	4/29/00	9/20/00 (Amend No. 2)	10/3/00 (Amend No. 2)	11/03/03 (Actual)	6/09/04 (Actual)	\$2,396,367.00	Construction is complete.	Contractor: Fleming Construction Project was accepted by the Jefferson Parish Council on 9/29/04. Project was authorized by Amendment No. 2 to the contract for P.W. No. 98-058-RBI.
Latigue Road (Foundry Drive to Live Oak Boulevard) 2003-011-RB	ECM Consultants (PC) BFM (S) Citywide (G) Urban Systems (T)	New two (2) lane asphalt roadway with ditch drainage connecting existing Latigue Road to Live Oak Boulevard. (DESIGN ONLY)	3 West Bank	_____	10/10/01 (Amend. No. 6)	12/18/01 (Amend. No. 6)	_____	_____	\$242,839.00 (Design Only)	Design is nearly complete.	Project has been authorized for Design Only. Authorized Cost is \$242,839.00. Design of this Project was added as part of Amendment Nos. 6 and 12 to Road Bond Project No. 98-043-RBI. The Engineer has been provided comments on the Final Plans and Specifications. The Parish is responsible for managing this project.

PROJECTS IN DESIGN OR EVALUATION PHASE

PROJECTS BEING BID OR UNDER CONSTRUCTION

COMPLETED PROJECTS




PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab


*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Latigue Road (River Road to Foundry Drive) 2003-011A-RB	ECM Consultants (PC) BFM (S) Citywide (G) Urban Systems (T)	Reconstruction of the existing two (2) lane asphalt roadway, including drainage improvements. (DESIGN ONLY)	3 West Bank		10/10/01 (Amend. No. 6)	12/18/01 (Amend. No. 6)			\$97,610.00 (Design Only)	Design is complete.	Project has been authorized for Design Only. Authorized Cost is \$97,610.00. Design of this Project was added as part of Amendment Nos. 6 and 12 to Road Bond Project No. 98-043-RBI. Final Plans and Specifications have been approved. The Parish is responsible for managing this project.
Lapalco Boulevard Improvements (Vulcan Street to Peters Road) 2004-046-RBI	C&S Consultants (PC) BFM (S) Eustis Engineering (G) Urban Systems (T)	New off-ramp from Lapalco Boulevard to Peters Road connecting to the existing ramp, including a canal crossing (bridge).	3 West Bank	08/11/04	12/15/04	1/10/05	8/07	4/08	\$1,679,140.00	Design in progress.	C & S Consultants has assumed responsibility for completing this project from Rahman Associates (P.W. No. 98-055-RBI). The Engineer has scheduled a field meeting with Gulf South Pipeline Company to locate the underground gas-line. Gulf South Pipeline Company will need to approve the proposed alignment. They will also require a location survey of their facility in the canal. The Parish will need an agreement with Gulf South Pipeline Company to cross their right-of-way and facilities.
West Metairie Avenue/ North Lester Avenue Intersection Improvements 98-044-RBI	Kyle Associates (PC) BFM (S) Gore (G) Urban Systems (T) Alpha (TL)	Intersection improvements. X	3 & 4 East Bank	4/15/98	6/17/98	7/07/98	9/24/01 (Actual)	8/23/02 (Actual)	\$1,659,725.00	Construction is complete.	Contractor: Cycle Project was accepted by the Jefferson Parish Council on 1/15/03.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
 SC - Sub-Consultant

S - Surveyor
 G - Geotechnical Consultant

T - Traffic Consultant
 TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
 Does not include costs associated with Right-of-Way acquisition (if necessary).


** - Hard to predict at present.

Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Back-to-Back U-Turns on West Napoleon Avenue (between David Drive and Kent Avenue). 90-011A-RB	URS (PC) Pepper & Associates (SC) BFM (S) Eustis (G) Eustis (TL)	Two back to back U-Turns between David Drive and Kent Avenue. X	4 East Bank	2/14/90	8/05/98	10/28/98	6/28/99 (Actual)	5/12/00 (Actual)	\$2,082,020.00	Construction is complete.	Contractor: Boh Bros. Construction Company Project was accepted by the Jefferson Parish Council on 8/09/00.
Power Boulevard Improvements (I-10 to West Esplanade Avenue) 92-038-RBI	BCG (PC) BFM (S) Eustis (G) Eustis (TL)	Widen existing roadway from four (4) lanes to six (6) lanes and drainage improvements. X	4 East Bank	_____	_____	_____	9/09/02 (Actual)	9/05/03 (Actual)	\$5,696,927.00	Construction is complete.	Contractor: Angelo lafrate Project was accepted by the Jefferson Parish Council on 9/29/04 Federal Aid Urban Systems type project (ISTEA Program) 80% federal funds / 20% local funds. Richard C. Lambert performed Construction Management and Resident Inspection Services.
West Esplanade Avenue/ Page Drive Intersection Improvements 98-046-RBI	Evans-Graves (PC) BFM (S) Eustis (G) Urban Systems (T) Citywide (TL)	New back to back U-Turn. X	4 East Bank	4/15/98	10/21/98	11/12/98	11/29/99 (Actual)	8/22/00 (Actual)	\$1,358,050.00	Construction is complete.	Contractor: Boh Brothers Construction Company Project was accepted by the Jefferson Parish Council on 3/21/01.

COMPLETED PROJECTS

**** - Hard to predict at present.**

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Veterans Boulevard Improvements (Williams Boulevard to Eastern Boundary of Roosevelt Boulevard) 98-058-RBI	Design Engineering (70%) Rahman & Associates (30%) BFM (S) Ware Lind Furlow (G) Stephen Gremillion (T) Beta (TL)	Widen existing roadway from four (4) lanes to six (6) lanes and drainage improvements. X	4 East Bank	4/29/98	11/18/98	12/14/98	3/05/01 (Actual)	1/11/02 (Actual)	\$5,056,448.00	Construction is complete.	Contractor: Angelo lafrate Contractors Project was accepted by the Jefferson Parish Council on 4/24/02.
Veterans Boulevard Drainage Outfalls 98-058A-RBI	Design Engineering (PC) BFM (S) Ware Lind Furlow (G) Stephen Gremillion (T)	Drainage Outfall Improvements for Veterans Boulevard drainage structures. (DESIGN ONLY) X	4 East Bank	4/29/98	11/18/98	3/14/00 (Amend. No. 1)	_____	_____	\$54,209.00 (Design Only)	Design is complete.	Engineer has provided Final Plans and Specifications. Project has been authorized for Design Only. Authorized Cost is \$54,209.00. Since the project is a “Design Only” project and the design work is complete, this project is considered complete. The Parish is responsible for managing this project.
Veterans Boulevard Improvements (East Boundary of Roosevelt Boulevard to David Drive) David Drive) 98-059-RBI	N-Y (70%) Buchart-Horn (30%) ECM (E. of David Drive) BFM (S) Eustis (G) Urban Systems (T) Alpha (TL)	Widen existing roadway from four (4) lanes to six (6) lanes and drainage improvements. X	4 East Bank	4/29/98	9/02/98	9/22/98	4/29/02 (Actual)	2/25/03 (Actual)	\$5,263,386.00	Construction is complete.	Contractor: Barriere Construction Company Project was accepted by the Jefferson Parish Council on 7/16/03. Excluded bridges over Soniat Canal and the roadway 120' east and 40' west of the bridge, which were constructed as part of the SELA project for improvements to the Soniat Canal.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

*** - Hard to predict at present.*

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Green Acres Road Improvements (Camphor Street to W. Napoleon Avenue) 99-038A-RBI	Burk-Kleinpeter (PC) Delta (TL)	Reconstruction of existing concrete Roadway, including subsurface drainage improvements. X	4 East Bank	_____	_____	_____	8/25/03 (Actual)	8/26/04 (Actual)	\$1,740,069.00	Construction is complete.	Hubbard Enterprises Inc. (Department of Public Works Maintenance Contractor) (Drainage) Fleming Construction (Department of Public Works Maintenance Contractor) (Sewer and Concrete)
Mississippi Avenue Improvements (West Napoleon Avenue to Veterans Boulevard) 2001-032A-RBI	Pepper & Associates (PC) Citywide (TL)	Replace existing two (2) lane roadway with new concrete roadway, including drainage and sewer. X	4 East Bank	_____	4/10/02 (Amend. No. 3)	5/01/02 (Amend. No. 3)	3/22/04 (Actual)	3/10/05 (Actual)	\$2,320,964.00	Construction in complete.	Contractor: Byron E. Talbot Project was accepted by the Jefferson Parish Council on 6/08/05. Project was added by Amendment No. 3 to the Contract for P.W. No. 91-060-DR.
Mississippi Avenue Improvements (Toledano Street to West Napoleon Avenue) 2001-032B-RBI	Schrenk & Peterson (PC) PSI (TL)	Replace existing two (2) lane roadway with new concrete roadway, including drainage and sewer. X	4 East Bank	_____	6/05/02 (Amend. No. 3)	7/24/02 (Amend. No. 3)	12/01/03 (Actual)	6/30/04 (Actual)	\$1,782,609.00	Construction is complete.	Contractor: Kass Brothers Project was accepted by the Jefferson Parish Council on 10/13/04. Project was added by Amendment No. 3 to the Contract for P.W. No. 91-028A-DR.
West Esplanade Avenue Roadway Improvements (Tartan Drive to Cleveland Place) 2003-007-RBI	BBEC (PC) BFM (S) Eustis (G)	Reconstruction of existing two-lane asphalt roadway (westbound), including curb and gutter and drainage. X	4 East Bank	_____	_____	_____	10/13/03 (Actual)	1/15/04 (Actual)	\$371,899.00	Construction is complete.	Boh Bros. (Department of Public Works Maintenance Contractor) (Asphalt)
Airline Park Boulevard Concrete Panel Replacement 2003-007C-RBI	In-House Design	Concrete Panel Replacement X	4 East Bank	_____	_____	_____	3/06/03 (Actual)	5/15/03 (Actual)	\$198,749.00	Construction is complete.	Kass Brothers (Department of Public Works Maintenance Contractor) (Concrete)

PROJECTS IN DESIGN OR EVALUATION PHASE

PROJECTS BEING BID OR UNDER CONSTRUCTION

COMPLETED PROJECTS










PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab


**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
New Sewer Lift Station in Elmwood Park Subdivision (Wilson Drive / 39 th Street) 2003-015-RBI	Phase I: In-House Design Phase II: Rahman & Assoc.	Phase I: Install 7110 ft. of 18" sewer force main from 39 th Street/Wilson along the Elmwood Canal to Kawanee and then along Kawanee to Henican Place. Phase II: New sewer lift station in Elmwood Park Subdivision.	4 East Bank				Phase I: 9/26/03 (Actual)	Phase I: 4/09/04 (Actual)	Phase I: \$1,242,875.00	Phase I: Construction is complete.	Phase I: Contractor: Insituform Technologies, Inc. and D & O Contractors Sewer Maintenance Project The Road Bond Program allocated \$800,000.00 for this project, which has been completely spent on Phase I. The Sewer Department will be responsible for funding and managing Phase II.
Chetta Drive Sewerage Improvements 2003-015C-RBI	In-House Design	Sewer Improvements	4 East Bank				**	**	\$200,000.00	Sewer Maintenance Project	Construction work is waiting on design by the Sewerage Department. The Parish is responsible for managing this project.
Henican Place Improvements (Kawanee Avenue to West Avenue Canal) 2003-015G-RBI	Digital (PC) Citywide (TL)	Drainage Improvements and Concrete Panel Replacement	4 East Bank				2/03/03 (Actual)	12/05/03 (Actual)	\$2,038,928.00	Construction is complete.	Road Bond Program contributed \$200,000.00 for project, which was constructed by LCDA.
Transcontinental Drive Improvements (I-10 to Veterans Boulevard.) 98-051-RBI	Richard C. Lambert (PC) BFM (S) PSI (G) Delta (TL)	Roadway and drainage improvements.	4 & 5 East Bank	4/15/98	7/08/98	7/22/98	8/02/99 (Actual)	5/15/00 (Actual)	\$2,234,022.00	Construction is complete.	Contractor: Barriere Construction Company Project was accepted by the Jefferson Parish Council on 10/4/00.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Transcontinental Drive/ Veterans Boulevard Intersection Improvements 98-051A-RBI	Richard C. Lambert (PC) BFM (S) PSI (G) Delta (TL)	Roadway and drainage improvements at the Veterans/Transcontinental Intersection. X	4 & 5 East Bank	4/15/98	7/08/98	7/22/98	8/19/02 (Actual)	3/31/03 (Actual)	\$2,330,110.00	Construction is complete.	Contractor: Circle, Inc. Project was accepted by the Jefferson Parish Council on 7/16/03.
Right Turn Lane Improvements @ the Intersection of Transcontinental Drive & Veterans Boulevard 98-051B-RBI	Richard C. Lambert (PC) BFM (S) PSI (G)	Construction of three (3) right-turn lanes at the intersection of Veterans Boulevard and Transcontinental. X	4 & 5 East Bank	4/15/98	7/08/98	7/22/98	_____	_____	\$0.00	Project has been cancelled.	The Engineering Agreement for this project has expired. No design work has been completed.
Veterans Boulevard Back-to-Back U- turns in the vicinity of Kent Avenue and Harvard Avenue 98-051C-RBI	Richard C. Lambert (PC) BFM (S) PSI (G) Delta (TL)	Two (2) back to back U- turns on Veterans Boulevard between Green Acres Road and Clearview Parkway X	4 & 5 East Bank	4/15/98	7/08/98	7/22/98	2/04/02 (Actual)	8/06/02 (Actual)	\$2,054,026.00	Construction is complete.	Contractor: Barriere Construction Company Project was accepted by the Jefferson Parish Council on 12/11/02.
Roadway Panel Replacement (Avron Blvd., Kawanee Ave., Purdue Dr., Clearview Pkwy., & Transcontinental Dr.) 2003-007A-RBI	In-House Design	Concrete Panel Replacement X	4 & 5 East Bank	_____	_____	_____	4/21/03 (Actual)	12/01/03 (Actual)	\$983,346.00	Construction is complete.	Kass Brothers (Department of Public Works Maintenance Contractor) (Concrete)



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

*** - Hard to predict at present.*

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
East Bank Traffic Signal Improvements 2003-016A-RBI	Urban Systems (PC)	Traffic Signal Improvements at the intersections of West Esplanade Ave. & Wilson Dr; West Esplanade Ave. & Elmwood Pkwy; Veterans Blvd. & Bonabel Blvd; Veterans Blvd. in the vicinity of TGI Friday's; and West Metairie Ave. & Clearview Pkwy. X	4 & 5 East Bank	9/24/97	4/15/98	7/30/01	3/15/04 (Actual)	6/20/05 (Actual)	\$632,796.00	Construction is complete.	Contractor: Toomer Electric Co. Construction of project will use 100% Federal Funds. Parish paid 100% of design, construction administration and testing. Construction on original work was completed on 10/27/04. Additional change order items have been completed.
West Esplanade Avenue Improvements (Bonnabel Boulevard to Lake Avenue) 98-036-RBI	N-Y (70%) Rahman & Associates (30%) BFM(S) Gore (G) Urban Systems (T) Beta (TL) X	Widen existing east-bound roadway to two (2) lanes and drainage improvements.	5 East Bank	4/15/98	7/08/98	7/22/98	12/04/00 (Actual)	6/18/02 (Actual)	\$5,595,626.00	Construction is complete.	Contractor: Angelo lafrate Contractors Project was accepted by the Jefferson Parish Council on 3/19/03.
West Esplanade Avenue/ Lake Avenue Intersection Improvements 98-036A-RBI	N-Y (70%) Richard C. Lambert (30%) BFM (S) Gore G) Urban Systems (T) PSI (TL)	Intersection Improvements at Lake Avenue and West Esplanade including signalization and the construction of left turn lanes	5 East Bank	4/15/98	7/08/98	7/22/98	4/11/05 (Actual)	1/25/06 (Actual)	\$1,114,501.00	Construction is complete.	Contractor: Cycle Construction Project was accepted by the Jefferson Parish Council on 3/22/06.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab


**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
West Esplanade Avenue Westbound Overlay 98-036B-RBI	N-Y (70%) Richard C. Lambert (30%) BFM (S) Gore G) Urban Systems (T) Beta (TL)	Milling and overlay of existing westbound W. Esplanade Avenue, including drainage improvements and curb replacement on an as needed basis. X	5 East Bank				4/29/02 (Actual)	7/23/02 (Actual)	\$1,081,071.00	Construction is complete.	Boh Bros. (Department of Public Works Maintenance Contractor) (Asphalt)
Clearview Parkway/ Veterans Boulevard Intersection Improvements 98-039-RBI	BCG (70%) Schrenk & Peterson (30%) BFM (S) Gore (G) Stephen Gremillion (T) Beta (TL)	Intersection improvements. X	5 East Bank	4/15/98	3/10/99	3/29/99	11/04/02 (Actual)	10/03/03 (Actual)	\$6,735,119.00	Construction is complete.	Contractor: Barriere Construction Co. Project was accepted by the Jefferson Parish Council on 6/23/04. As part of the property settlement with the Clearview Mall, a new entrance to the Mall was constructed as part of this project. NOTE: Signal Work at Houma Boulevard was added to this project.
West Esplanade Avenue Improvements (Edenborn Avenue to Severn Avenue) 98-040-RBI	GEC (PC) BFM (S) Eustis (G)	Addition of a third lane eastbound from Arnoult Road to Severn Avenue and new signalization. (Revised Scope) X	5 East Bank	4/15/98	11/04/98	11/17/98	6/27/05 (Actual)	2/24/06 (Actual)	\$82,938.00	Construction is complete.	Right-of-Way acquisition costs exceeded the available budget; therefore, the scope of the project was revised to minimize right-of-way acquisition. This work was added to the Project for P. W. No. 98-040A-RBI for construction.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab


*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construc- tion	Est. End of Construc- tion			
West Esplanade Avenue Improvements (Severn Avenue to Causeway Boulevard) 98-040A-RBI	GEC (PC) BFM (S) Eustis (G) Beta (TL)	Extend existing left-turn lane to Severn Avenue for eastbound West Esplanade Avenue at Causeway Boulevard. X	5 East Bank	4/15/98	11/04/98	11/17/98	6/27/05 (Actual)	2/24/06 (Actual)	\$1,178,776.00	Construction is complete.	Contractor: Barriere Construction Co. Project was accepted by the Jefferson Parish Council on 8/30/06 Roadway work from Arnoult to Severn was added to this project.
West Esplanade Avenue Improvements (U-Turn west of Causeway Boulevard) 98-040B-RBI	GEC (PC) BFM (S) Eustis (G)	Construction of a new U-Turn from eastbound to westbound West Esplanade Avenue. X	5 East Bank	4/15/98	11/04/98	11/17/98	_____	_____	\$28,113.00 (Design Only)	Project has been cancelled.	Project has been cancelled as per the Councilman's directions. Only Design work was completed.
Metairie CBD Area Roadway and Traffic Management Plan 98-041-RBI	Burk-Kleinpeter (PC) BFM (S) Gore (G) Beta (TL)	Plan to determine roadway and traffic related work required in CBD Area. X	5 East Bank	4/15/98	7/08/98	7/22/98	_____	_____	\$648,522.00	Project time expired.	The concrete slab replacement program within the Metairie CBD area using Kass Brothers, the Department of Streets Maintenance Contract has been completed. The report on Metairie CBD Roadway Improvement & Traffic Circulation Plan has been submitted.
West Metairie Avenue/ Severn Avenue Intersection Improvements 98-043-RBI	ECM Consultants (70%) Bonnie Associates (30%) Landmark Surveying (S) PSI (G) Urban Systems (T) Citywide (TL)	Intersection improvements X	5 East Bank	4/15/98	8/05/98	8/17/98	10/23/00 (Actual)	4/19/01 (Actual)	\$1,101,704.00	Construction is complete.	Contractor: Barriere Construction Company. Project was accepted by the Jefferson Parish Council on 9/12/01.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

*** - Hard to predict at present.*

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Severn Avenue Improvements (Bore Street to Derbigny Street) 98-043B-RBI	ECM Consultants (70%) Bonnie Associates (30%) Landmark Surveying (S) PSI (G) Urban Systems (T)	Widen existing two (2) lane roadway to three (3) lanes. (DESIGN ONLY)	5 East Bank	4/15/98	8/05/98	8/17/98	_____	_____	\$54,227.00 (Design Only)	Design in progress.	Project has been authorized for Design Only. Authorized Cost is \$54,227.00. The Engineer has been provided comments on the final plans and specifications. Project may be constructed in part or in full by the Maintenance Department The Parish is responsible for managing this project. .
West Metairie Avenue/ Houma Boulevard Intersection Improvements 98-045-RBI	Rahman & Associates (PC) Landmark Surveying (S) Eustis (G) Urban Systems (T) Alpha (TL)	Intersection improvements and a new back-to-back U-turn east of Houma Boulevard. X	5 East Bank	4/15/98	7/08/98	7/22/98	5/01/00 (Actual)	2/20/01 (Actual)	\$1,415,220.00	Construction is complete.	Contractor: Angelo lafrate Contractors Project was accepted by the Jefferson Parish Council on 5/23/01.
West Esplanade Avenue/ Ridgelake Drive Intersection Improvements 98-047-RBI	Burk-Kleinpeter (PC) BFM (S) Gore (G) Citywide (TL)	Intersection improvements. Add turning lane for west-bound West Esplanade to north-bound Causeway. X	5 East Bank	4/15/98	8/05/98	8/17/98	11/26/01 (Actual)	12/20/02 (Actual)	\$2,000,953.00	Construction is complete.	Contractor: Fleming Construction. Project was accepted by the Jefferson Parish Council on 7/16/03.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

*** - Hard to predict at present.*

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construc- tion	Est. End of Construc- tion			
Veterans Boulevard/ Edenborn Avenue Intersection Improvements 98-048-RBI	Digital (PC) BFM (S) PSI (G) Citywide (TL)	Intersection improvements. Includes U-turns. X	5 East Bank	4/15/98	8/05/98	8/17/98	8/14/00 (Actual)	2/09/01 (Actual)	\$1,090,370.00	Construction is complete.	Contractor: Fleming Construction Project was accepted by the Jefferson Parish Council on 3/21/01.
Edenborn Avenue Improvements (Right-turn Lane to eastbound Veterans Boulevard) 98-048A-RBI	Digital (PC) BFM (S) PSI (G) Citywide (TL)	Intersection improvements. X	5 East Bank	4/15/98	8/05/98	8/17/98	6/11/01 (Actual)	8/10/01 (Actual)	\$180,981.00	Construction is complete.	Boh Bros. (Department of Public Works Maintenance Contractor) (Concrete)
Veterans Boulevard/ Division Street Intersection Improvements 98-049-RBI	Kyle Associates (PC) BFM (S) Gore (G) Urban Systems (T) Delta (TL)	Intersection improvements. Includes U-turns. X	5 East Bank	4/15/98	8/05/98	8/17/98	9/05/00 (Actual)	2/09/01 (Actual)	\$994,422.00	Construction is complete.	Contractor: Barriere Construction Company Project was accepted by the Jefferson Parish Council on 3/21/01.
Division Street Improvements (Right-turn Lane to westbound Veterans Boulevard) 98-049A-RBI	Kyle Associates (PC) BFM (S) Gore (G) Urban Systems (T)	Intersection improvements.	5 East Bank	4/15/98	8/05/98	8/17/98	6/01/06 (Actual)	7/25/06 (Actual)	\$69,899.00	Construction is complete.	Fleming Construction (Department of Public Works Maintenance Contractor) (Concrete) Right-of-Way acquisition has been completed.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Veterans Boulevard/ Cleary Avenue Intersection Improvements 98-050-RBI	Kyle Associates (PC) BFM (S) Gore (G) Urban Systems (T) Beta (TL)	Intersection improvements. Includes U-turns X	5 East Bank	4/15/98	8/05/98	8/17/98	9/24/01 (Actual)	1/24/02 (Actual)	\$1,042,728.00	Construction is complete.	Contractor: Barriere Construction Company Project was accepted by the Jefferson Parish Council on 9/11/02.
Transcontinental Drive Improvements (Yale Street to West Esplanade Avenue) 98-052-RBI	Digital (PC) BFM (S) PSI (G) Delta (TL)	Roadway improvements including restoration of the existing roadway with a new drainage system and curb and gutter. X	5 East Bank	4/15/98	7/22/98	8/5/98	7/18/00 (Actual)	10/10/01 (Actual)	\$4,209,098.00	Construction is complete.	Contractor: Phylway Construction Project was accepted by the Jefferson Parish Council on 1/23/02. \$1,000,000.00 was received from LCDA for drainage improvements.
West Metairie Avenue U-Turn near Manson Avenue 2000-015-RB	Kyle & Associates (PC) BFM (S) Gore (G) PSI (TL)	Add U-Turn for eastbound to westbound movement on West Metairie Avenue. X	5 East Bank	4/15/98	7/12/00 (Amend. No. 2)	7/26/00 (Amend. No.2)	1/19/04 (Actual)	6/05/04 (Actual)	\$520,931.00	Construction is complete.	Contractor: Barriere Construction Project was accepted by the Jefferson Parish Council on 11/17/04. Project was authorized by Amendment No. 2 to the contract for P.W. No. 98-050-RBI.
West Napoleon Avenue/ Causeway Boulevard Intersection Improvements 2000-043-RBI	Krebs, LaSalle, LeMieux (PC) Krebs, LaSalle, LeMieux (S) Urban Systems (T) Beta (TL)	Intersection improvements including addition of sweeping left turn lanes from West Napoleon Avenue to Causeway Boulevard. X	5 East Bank	2/14/90	10/04/00 (Amend. No. 1)	10/23/00 (Amend. No. 1)	3/22/04 (Actual)	9/29/04 (Actual)	\$1,387,510.00	Construction is complete	Contractor: Boh Bros. Construction Co. Project was accepted by the Jefferson Parish Council on 5/04/05. Project was added by Amendment No. 1 to the contract for P.W. No. 90-009A-RBI.



PROJECTS IN DESIGN OR EVALUATION PHASE



PROJECTS BEING BID OR UNDER CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab


**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

*** - Hard to predict at present.*

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construc- tion	Est. End of Construc- tion			
Veterans Boulevard / Severn Avenue Intersection Improvements 2003-004-RBI	Kyle Associates (PC) BFM (S) PSI (G) Citywide (TL)	Intersection improvements including installation of a new box culvert, u-turn improvements, turning lane improvements, a traffic signal upgrade and roadway improvements.	5 East Bank	_____	3/19/03 (Amend. No. 5)	4/28/03 (Amend. No. 5)	8/02/05 (Acutal)	2/07	\$3,643,664.00	Construction is complete.	Contractor: Boh Bros. Construction Co. Project was authorized by Amendment No. 5 to the Contract for Project No. 98- 049-RBI. Construction originally started 8/02/05, but was delayed due to Hurricanes Katrina and Rita. The restart of the project was delayed until after Mardi Gras 2006. Boh Bros. resumed construction on June 1, 2006.
West Esplanade Avenue Roadway Improvements (Kent Avenue to Transcontinental Drive) 2003-007F-RBI	BBEC (PC) BFM (S) Eustis (G)	Reconstruction of existing two-lane asphalt roadway (westbound), including curb and gutter and drainage. X	5 East Bank	_____	_____	_____	1/05/04 (Actual)	3/01/04 (Actual)	\$323,298.00	Construction is complete.	Barriere Construction Company (Department of Public Works – Maintenance Contractor) (Asphalt)
West Esplanade Avenue/ Transcontinental Drive Intersection Improvements 2003-013-RBI	Digital (PC) BFM (S) PSI (G)	Intersection Evaluation X	5 East Bank	_____	6/04/03 (Amend. No. 5)	7/09/03 (Amend. No. 5)	_____	_____	\$81,583.00 (Evaluation Only)	Evaluation is complete.	The Evaluation Report (Project No. 2003- 013-RBI) was completed as part of Amendment No. 5 to the Contract for Project No. 98-052-RBI. This work included the Topographic Survey and Geotechnical Services for the design of the intersection. Engineering Design and Construction Services fees will be provided under a new Engineering Agreement for P. W. No. 2004-043-RBI.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
Codifer Boulevard Roadway Improvements 2003-014-RBI	Evans-Graves (PC)	Restoration of existing roadway by removing existing asphalt, replacing damaged concrete panels, and overlaying entire section.	5 East Bank	_____	2/12/03 (Amend. No. 1)	3/19/03 (Amend. No. 1)	4/17/06 (Actual)	8/31/06 (Actual)	\$1,118,947.00	Construction is complete.	Hardrock Construction Co. is the apparent low bidder. Project was added by Amendment No. 1 to the Contract for P.W. No. 2001-020-DR. Federal Aid / Urban Systems type project will use 80% Federal Funds / 20% Local Funds for Construction.
Pontchartrain Gardens Subdivision Sewerage Improvements 2003-015A-RBI	In-House Design	Sewerage Improvements X	5 East Bank	_____	_____	_____	6/12/03 (Actual)	8/15/03 (Actual)	\$263,412.00	Construction is complete.	Contractors: Insituform Technologies, Inc. and Fleming Construction Company Sewer Maintenance Project
Tolmas Drive Sewerage Improvements 2003-015D-RBI	BBEC (PC)	Sewer Improvements X	5 East Bank	_____	_____	_____	5/21/03 (Actual)	6/30/03 (Actual)	\$111,700.00	Construction is complete.	Contractor: Insituform Technologies, Inc. Sewer Maintenance Project
Athania Parkway / N. Hullen Street Sewerage Service Area Rehabilitation 2003-015E-RBI	In-House Design	Sewer Service Rehabilitation X	5 East Bank	_____	_____	_____	1/29/03 (Actual)	8/15/03 (Actual)	\$922,093.00	Construction is complete.	Contractors: Insituform Technologies, Inc. and Fleming Construction Company Sewer Maintenance Project
Airline Drive @ Metairie Club Estates Subdivision Entrance Traffic Signal Improvements 2003-016C-RBI	Urban Systems (PC) City-Wide (TL)	New traffic signal on Airline Drive at Metairie Club Estates. X	5 East Bank	9/24/97	4/15/98	7/30/01	7//12/04 (Actual)	10/26/04 (Actual)	\$162,617.00	Construction is complete.	Contractor: Toomer Electric. As per the specifications, the Contractor pre-ordered the traffic signal equipment for the improvements. Construction is complete.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant


S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

**Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).*

*** - Hard to predict at present.*

Jefferson Parish 1998 Road Bond Projects											
Project Name/ Project Number	Design Team	Brief Project Description	Council District/ Location	Dates					Total Estimated Project Cost (*)	Project Status	Remarks
				Engineer Selected	Ratification Resolution	Engineering Agreement	Est. Start of Construction	Est. End of Construction			
West Esplanade Avenue/ Transcontinental Drive Intersection Improvements 2004-043-RBI	Digital (PC) BFM (S) PSI (G)	Intersection Improvements including installation of a new box culvert, u-turn improvements, turning lane improvements, a new traffic signal and roadway and drainage improvements.	5 East Bank	7/28/04	11/17/04	12/09/04	7/07	6/08	\$3,191,345.00	Design is underway	The engineer has been directed to investigate possible options to reduce the construction cost. Two alternates for drainage will be included in bidding the project. Final Plans and Specifications are nearly complete.
Bridge Repairs (East & West Banks)	In-House	Various pedestrian bridge repairs/replacements throughout Jefferson Parish using the Parish Bridge Maintenance Contract. X	East & West Banks	_____	_____	_____	_____	_____	\$476,827.00	Construction is complete.	No additional work is anticipated. Work on one (1) Pedestrian Bridge over Elmwood Canal @ 37 th Street, three (3) on West Metairie Avenue and two (2) on Airline Drive have been completed.



PROJECTS IN DESIGN OR
EVALUATION PHASE



PROJECTS BEING BID OR UNDER
CONSTRUCTION



COMPLETED PROJECTS

PC - Prime Consultant
SC - Sub-Consultant

S - Surveyor
G - Geotechnical Consultant

T - Traffic Consultant
TL - Testing Lab

*Includes engineering and supplemental service fees, construction, resident inspection, testing, etc...
Does not include costs associated with Right-of-Way acquisition (if necessary).

** - Hard to predict at present.